

BUBBLE CHAMBER SUMMER 2014 INSTALLATION**LAST UPDATED: April 9, 2014**

<i>Job</i>	<i>Task</i>	<i>Responsible</i>	<i>Status</i>	<i>Start</i>	<i>End</i>
Fast Valve	Vacuum install	Heckman			1-Aug
	FV interlocks	Kortze			15-Aug
	PSS tie-in	Mahoney			1-Sep
Magnet	Magnet design	Benesch	100%		15-Mar
	Magnet package	Gregory	90%		1-Apr
	Magnet build	Vendor TBD			1-Jul
	Fixture design	TBD	0%		1-May
	Fixture package	Gregory	0%		1-Jul
	Fixture build	Vendor TBD	0%		1-Jul
	Hall probe	Suleiman	Ordered	2-Apr	15-May
	Hall probe SW	Software	0%	15-May	1-Jul
	Hall probe cable/network	ICN	0%	15-May	15-Jul
	Magnet mapping	MagTest	0%	1-Jul	1-Aug
Magnet install	S&A	0%	1-Aug	1-Sep	
5D Beam line	Beamline design	Suleiman			1-May
	Beamline package	Gregory			1-Jun
	Modify points	S&A			15-Jul
	Modify girders/feet	Install			1-Aug
	Vacuum install	EGG			15-Aug
	Diagnostics	ICN			1-Sep
	Controls	SW			1-Sep

	Component align	S&A		1-Sep
	Radiator Thermal Analysis	ME	1-May	1-Aug
Bubble Chamber	Pressure and Mercury Safety	Meekins	1-May	1-Sep
	Chamber ship	Argonne		
	Chamber points	S&A		
	Chamber install	Install		
	Laser Shutter	Hansknecht		1-Sep