

AIPINJ - Activity (overview)	Start	End	SEP				OCT				NOV				DEC				JAN				FEB				MAR				APR				MAY				JUN											
			1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4								
INJ SEG PSS Availability (J. Kowal)	1-Sep	15-Oct	[Black]																																															
200 kV Gun and Wien tests	21-Sep	14-Oct	[Black]																																															
Beamline removal	1-Oct	31-Oct	[Black]																																															
Region 1 installation	1-Nov	14-Dec	[Black]																																															
Region 2 installation	1-Jun	15-Apr	[Black]																																															
Region 3 installation	8-Oct	21-Feb	[Black]																																															
HCO and commissioning	15-Apr	30-May	[Black]																																															
CEBAF HCO & Restore (S. Suhring)	24-May	1-Oct	[Black]																																															

AIPINJ - Activity (detailed)	Start	End	SEP				OCT				NOV				DEC				JAN				FEB				MAR				APR				MAY				JUN											
			1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4								
INJ SEG PSS Availability (J. Kowal)	1-Sep	15-Oct	[Black]																																															
200 kV Gun and Wien tests	21-Sep	14-Oct	[Black]																																															
Gun - HV condition tee, test Wien to 15 kV	21-Sep	30-Sep	[Blue]																																															
Gun - Vent Gun, swap cathodes, bake	1-Oct	7-Oct	[Blue]																																															
Gun - HV condition tee+shed cathode	8-Oct	14-Oct	[Blue]																																															
Beamline removal	1-Oct	31-Oct	[Black]																																															
Vac - Early 1l (Y) vacuum removal	1-Oct	14-Oct	[Blue]																																															
Vac - 2l, 1l, 0l laser box disconnects	15-Oct	21-Oct	[Blue]																																															
Vac - Vent/remove 2l, 1l, 0l beam line	22-Oct	31-Oct	[Blue]																																															
Region 1 installation	1-Nov	14-Dec	[Black]																																															
Vac - Complete rebuild of Y	1-Nov	7-Nov	[Blue]																																															
Vac - Install/align beamline Gun, 2l, Y	1-Nov	14-Nov	[Blue]																																															
Region 1 (Gun, 2l) bake	15-Nov	30-Nov	[Blue]																																															
Region 1 reconnects	1-Dec	14-Dec	[Blue]																																															
Region 2 installation	1-Jun	15-Apr	[Black]																																															
Prebuncher - fab	1-Jun	30-Oct	[Blue]																																															
Prebuncher - testing	1-Nov	30-Nov	[Blue]																																															
Prebuncher - on girder	1-Dec	15-Dec	[Blue]																																															
FG solenoids on girder	1-Dec	15-Dec	[Blue]																																															
Wiens - Modify/clean Wien vacuum chamber	21-Oct	14-Nov	[Blue]																																															
Wiens - Assemble/map Wien magnet	15-Nov	30-Nov	[Blue]																																															
Wiens - Finalize electrodes	1-Dec	14-Dec	[Blue]																																															
Wiens - Complete S&A assembly	14-Dec	7-Jan	[Blue]																																															
Wiens - Test HV	8-Jan	21-Jan	[Blue]																																															
Wiens - On girder	22-Jan	7-Feb	[Blue]																																															
Wien cross - build new viewers	21-Nov	21-Dec	[Blue]																																															
Wien cross - quads arrive, QA	22-Dec	14-Jan	[Blue]																																															
Wien cross - add quads, weld flanges	15-Jan	31-Jan	[Blue]																																															
Wien cross - map quads	1-Feb	14-Feb	[Blue]																																															
Wien cross - final assembly	15-Feb	28-Feb	[Blue]																																															
Region 2 girder install/align	1-Mar	14-Mar	[Blue]																																															
Region 2 girder bake	15-Mar	31-Mar	[Blue]																																															
Region 2 reconnects	1-Apr	15-Apr	[Blue]																																															
Region 3 installation	8-Oct	21-Feb	[Black]																																															
A1/A2 - welded cubes ready/clean	8-Oct	14-Oct	[Blue]																																															
A1/A2 - MHD coils arrives	23-Oct	7-Nov	[Blue]																																															
A1/A2 - MHD assembly/mapping	8-Nov	14-Nov	[Blue]																																															
A1/A2 - vacuum aperture assembly & alignment	15-Nov	30-Nov	[Blue]																																															
A1/A2 - on girder	1-Dec	14-Dec	[Blue]																																															
A1/A2 - remaining girder assembly	15-Dec	7-Jan	[Blue]																																															
Region 3 girder - install to tunnel	8-Jan	21-Jan	[Blue]																																															
Region 3 girder - bake	22-Jan	7-Feb	[Blue]																																															
Region 3 reconnects	8-Feb	21-Feb	[Blue]																																															
HCO and commissioning	15-Apr	30-May	[Black]																																															
HCO w/o beam	15-Apr	21-Apr	[Blue]																																															
Commission Week #1 - Gun	22-Apr	30-Apr	[Blue]																																															
Commission Week #2 - Setup to chopper	1-May	7-May	[Blue]																																															
Commission Week #3 - Setup to chopper	8-May	14-May	[Blue]																																															
Commission Week #4 - Setup to FC2	15-May	21-May	[Blue]																																															
Commission Week #5 - Wien/Spin	22-May	30-May	[Blue]																																															
CEBAF HCO & Restore (S. Suhring)	24-May	1-Oct	[Black]																																															
CEBAF HCO (S. Suhring)	24-May	7-Jun	[Blue]																																															
CEBAF Restore (S. Suhring)	7-Jun	21-Jun	[Blue]																																															
Start Physics (S. Suhring)	21-Jun	1-Oct	[Blue]																																															