


Experiment beam line installation (9/4/2014)



<i>System</i>	<i>Thus Far</i>	<i>To Do</i>
Vacuum	$\sim 10^{-10}$ Torr, IP's on, Vac interlock check	None
Fast valve	Valve + CCG installed, FV interlock check	None
New dipole	Measured ($<0.03\%$) + Field Map, Installed, and aligned	Update control software
Dipole Hall probe	Tesla meter + PC104/cables (com) installed	Mount probe, PC104 on network
Transport magnets	2 Quads/LCW + 4 Corrector pairs ready	None
Position monitors	Goubau line tested, installed and elec. calibrated	None
Viewers	Installed	Air line/anti-collision
Faraday cup	Installed, LCW, current monitoring	Air line/anti-collision
Radiator	Installed, LCW, current monitoring	Lead hut, ME document thermal anal
Photon line	Collimator/Dump installed	None
Alignment	Pre-align	Final \sim today

New spectrometer magnet

NMR measurements

1st pass ($<0.03\%$ midplane)

2nd pass ($<0.01\%$ midplane)

Hall probe

Grid measurements

Calibrated to NMR


Stretched wire

Signal too weak

Alignment

Fixture plate offset $\Rightarrow X = -5\text{mm}, Z = 1.2\text{mm}$

Dipole chamber roll $\Rightarrow Y + 0.1\text{mm}$



Faraday Cup to Photon Dump

Electron Radiator

Final thickness = $0.231 \pm 0.003 - 0.002$ “

ME analysis suggests 1kW OK

Shielding



Pb staged for startup

Coordinate alternative w/ RadCon

Bremsstrahlung Measurement

Detector group may have Ge detector

Estimate photon flux



Summary

New beam line should be ready for the Fall run

Commissioning plan should be submitted

- Checklist of machine protection interlocks and controls
- Checkout of beam line with electron beam

Beam Studies

- Momentum measurement
- Bremsstrahlung spectra
- Operation at high current