


Bubble Chamber Summer 2015


Installation and Beam Test Schedule



July 8, 2015

[https://wiki.jlab.org/ciswiki/index.php/Bubble Chamber](https://wiki.jlab.org/ciswiki/index.php/Bubble_Chamber)

TEST BEAMLINE








BUBBLE CHAMBER

Bubble Chamber
at Duke
April 2013



Photon Beam
Entrance



N_2O Bubble Chamber


$T = -10^\circ\text{C}$

$P = 50 \text{ atm}$




BUBBLE CHAMBER SAFETY REVIEWS

- Superheated liquid: N_2O , Nitrous oxide (laughing gas)
 - I. At room temperature, it is colorless, non-flammable gas, with slightly sweet odor and taste



- High pressure system:
 - I. Design Authority: Dave Meekins
 - II. $T = -10^\circ\text{C}$, $P = 50\text{ atm}$


- Buffer liquid: Mercury
 - I. Closed system
 - II. Volume: 150 mL



- Electrical Review: 208 V custom-made electrical distribution box
- Temporary Operational Safety Procedure (TOSP)


BEAM REQUIREMENT

- Use isotopic pure copper and aluminum
- Radiator/dump isolated and current in EPICS readback



Large Dynamic Range Diagnostic Station (LDRDS) was installed in 5D line for beam test in Spring and Summer

- Remove before Bubble Chamber installation



SCHEDULE

- July 29: Remove LDRDS and reassemble 5D line (Adderley + LDRDS crew)
- July 30 – 31: Survey and Alignment
- End-of-July: Bubble Chamber arrives JLab (shipping list and handling instructions will be provided), move to Injector tunnel (Install Group)
- August 3 – 5: Install Chamber in 5D line (Brad DiGiovine + Install Group)
- August 6 – 7: Safety review and inspection (Meekins + ESH&Q)
- August 10 – 11: Survey and Alignment
- August 12 – 30: Chamber ideal
- August 31 – September 11: Chamber active for engineering run
- September 12 – : Chamber ideal

OTHER TASKS

1. New laser shutter to terminate beam while Bubble Chamber is processing an event – Chamber will generate a TTL signal that will stay high for period with no beam (Hansknecht)
2. Thermal analysis of flange radiator/dump to increase administrative current limit from 10 μA CW to 100 μA CW (ME)
3. Identify OPS Liaison to Bubble Chamber

BEAM OPERATIONS

- Beam Studies: August 10 – 15 (swing shift only)
 - I. Momentum measurement (ATLis 13521)
 - II. Increase $\frac{1}{4}$ Cryounit gradient (ATLis 13523)
 - III. Measure beam charge at different currents (ATLis 13524)
- Engineering Run: August 31 – September 11 (day + swing shifts)
 - Run plan forthcoming