

BUBBLE CHAMBER SUMMER 2014 INSTALLATION**LAST UPDATED: April 7, 2014**

<i>Job</i>	<i>Task</i>	<i>Responsible</i>	<i>Status</i>	<i>Start</i>
Fast Valve	Vacuum install	Heckman		
	FV interlocks	Kortze		
	PSS tie-in	Mahoney		
Spectrometer	Magnet design	Benesch	100%	
	Magnet package	Gregory	90%	
	Magnet build	Vendor TBD		
	Fixture design	TBD	0%	
	Fixture package	Gregory	0%	
	Fixture build	Vendor TBD	0%	
	Hall probe	Suleiman	Ordered	2-Apr
	Hall probe SW	Software	0%	15-May
	Hall probe cable/network	ICN	0%	15-May
	Magnet mapping	MagTest	0%	1-Jul
Magnet install	S&A	0%	1-Aug	
5D Beam line	Beamline design	Suleiman		
	Beamline package	Gregory		
	Modify points	S&A		
	Modify girders/feet	Install		
	Vacuum install	EGG		
	Diagnostics	ICN		
	Controls	SW		
	Component align	S&A		
5D Bubble chamber	Pressure and Mercury Safety	Meekins		1-May
	Chamber ship	Argonne		
	Chamber points	S&A		
	Chamber install	Install		
	Chamber power	FML		

End

1-Aug
15-Aug
1-Sep

15-Mar

1-Apr

1-Jul

1-May

1-Jul

1-Jul

15-May

1-Jul

15-Jul

1-Aug

1-Sep

1-May

1-Jun

15-Jul

1-Aug

15-Aug

1-Sep

1-Sep

1-Sep

1-Sep