EGG Startup and Commissioning Tasks (CEBAF and Test Cave) (https://wiki.jlab.org/ciswiki)

August 15, 2013

- CEBAF Schedule
- EGG HCO
- TEDF/Beam Demo
- Training
 - ✓ MAC
 - √ HCO
- EGG R&D
- Test Cave Restoration

M:\inj_group\Archive\SAD\ACCI

CEBAF Schedule

- ➤ Plan A Anything I showed before, already scrapped
- ➤ Plan B Presently accepted schedule, what we work to...
 - Today Tunnel cleanup and checkout permitting
 - Sept 28 HCO begins
 - Sept 28 EGG on-call begins
 - Oct 16DOE "early beam" demo
 - Nov 4 2K recovery begins
 - Nov 9 HCO ends
 - Nov 9 Injector setup begins
 - Nov 11 2K recovery ends
 - Nov 11 Pulsed beam to FC1
 - Nov 16 Pulsed beam to FC2
 - Nov 21 Pulsed beam to INJ spectrometer
 - Nov 24 Pulsed beam to OR dump (end of injector)
 - Nov 28 Run through Thanksgiving
 - Dec 18 1-pass pulsed beam at 2.2 GeV
 - Dec 20 Winter shutdown
 - Feb 5 ACC-II begins
 - May 7 ACC-II ends
- ➤ Plan C Delay commissioning until Jan 2014 (TBD by mid-October)

EGG HCO

➤ HCO < chopper</p>

- Gun to Chopper (other groups will be doing broad system checks)
- EPICS upgrade means all controls (EPICS + applications) should be thoroughly tested
- Pay particular attention to verifying and testing interlocks, configuration control

System	Expectation
Photocathodes	Activated SSL w/ viable spares
High Voltage	130kV w/o field emission
Laser	3 laser w/ pulsed modes
Vacuum	Good profile, no FE
Things that move (e.g. apertures, valves)	Limits/positions checked, gears lubricated
Valves	EGG/EES-IC
Viewers	EGG/EES-IC
BPM's	EGG/EES-IC
Harps	EGG/EES-IC
Magnets	EGG/EES-DC
Warm RF	EGG/EES-RF

> HCO > chopper

- Usual hands-on support to troubleshoot and help
- Mott system comes back together again 100% during HCO
- PEPPo 5D line decommissioned (unpowered, not removed)

TEDF/Beam Demo

- Wednesday, October 16 TEDF Dedication
 - Incumbent DOE secretary Ernest Moniz invited to start CEBAF 12 GeV operations
 - Turn the beam on, whether he shows up or not
 - Beam On Button
 - ✓ Plan A = EPICS screen w/ big button
 - ✓ Plan B = "customized button" TBD
- > Arne requested estimated of simplest beam demo from the gun: beam on 1st viewer
 - Photocathode SSL, activated in advance, QE scan
 - Gun PSS to beam permit, HV process gun in advance, HV controls working
 - Laser 3-laser LLRF, tune-up to source, laser controls working
 - Beam Termination 1102 Viewer
 - Controls viewer handful of magnets, viewer, video, diagnostic controls working
 - Timeline Start 10 days in advance, Monday October 7th?

Training - MAC

IOC-based access replaced by User-based access

- ACE account gives access to entire machine (no more "injector group")
- Channel access security goes into effect late October
- Two factor authentication now required
 - ✓ On-site : MCC & Tunnel OK, ISB TBD
 - ✓ Off-site: crypto keys distributed (USB, Android & iPhone apps)

New method requires training

- If you need to control something get training; minimum is EGG on-call
- Estimated 8-16 hours to complete

MCC101	Introduction to MCC
MCC103	MOM
MCC104	Accelerator Operations Directives
MCC107	Intro to the JLab Computer Network
MCC110	Intro to JLab computer net
MCC111	General Tools Screen
MCC112	Log books and log book entries
MCC115	Backup and Restore Tool (BURT) SAVER I
MCC131	IOCs
MCC132	Archiver
MCC139	SRF Control Screens
MCC145	Channel Access Control
MCC148	Ops Work Station
<u>ADM008</u>	Machine Access Control Briefing
MCC-702.19	Operations Safety (taped or live 8/15/13 at 2pm)
MCC-702.08	AOD Supplement (taped or live 8/15/13 at 3pm)

Training - HCO

➢ GEN 134

- New HCO for 12 GeV accelerator
- Two-person sign-off process

> Training

- Status updates
- Sign-off criteria
- Instructions

The web-based version of this training (GEN134) will be available Aug. 16 online at: http://www.jlab.org/div_dept/train/webbasedtraining.html

EGG R&D

Pulse Picking

- Status
- Parts and resources
- Beam test

Mott Upgrade

- Done
 - ✓ Was vented for collimator survey, now under vacuum to stay clean
 - ✓ Chamber IP replaced
 - ✓ Signal cables re-routed (possibly solved noisy detector)
- To Do
 - ✓ New target ladder (Danny), Gearing (John), Controls (Wes), Viewers (Phil)
 - ✓ Beam line FE'er, probably off years, to be replaced (Jim)
 - ✓ New dump plate constructed from Be/Cu being designed (Joe/Charlie)
 - ✓ DAQ block readout (Riad/DAQ Group)
 - ✓ User controls (Riad/Sue)

> Bubble Chamber Update

Add a BPM in 2D line?

Test Cave Restoration

Walkthrough with Rusty et al

- Test Cave
 - ✓ Damaged roof => FM fixing now
 - ✓ Cave Power => FM end of week
 - ✓ Dirty stuff => Evelyn check if FM cleans too, Mike Llewelyn for floors
 - ✓ Temporary laydown area for cleaning => Evelyn
 - ✓ Air intake => Facilities next 1-2 weeks
 - ✓ Debris & cables between cave and rooms => Facilities next 1-2 weeks, then Jason Willoughby
 - ✓ Cage storage area => No fences or shelves. Cabinets OK or use shop area
 - ✓ Contractor materials => Move their stuff to Mortensson layout area
- EEL 117 Status

Controls

- Computing
 - √ (Cuffe) \$3k for two workstations if willing to go single-head at EEL-117; or more \$\$\$
 - ✓ (Cumbia) \$8k for ioc and network switch
- Software (Pam)
 - ✓ Send hardware list to Pam (wants EPICS 3.14 upgrade)
 - ✓ Coordinate Theo Larrieu for JTABS environment
 - ✓ Brad/Anthony setup network/ioc first; ETA October-ish
- New Fire Protection System
 - ✓ Coordinate with Dave Kausch for laser interlock and first bakeouts
- DC Power
 - ✓ Coordinate w/ Simon to check/restore power
- PSS
 - ✓ Plan?
- RadCon
 - ✓ Agreed with Dave Hamlette for walkthrough prior to operations