NPS: Mechanical Structures and Installation

May 15, 2019 Steven L


NPS: Mechanical / Installation Outline

- I: NPS Configurations
- II: SHMS Structure Modifications
- III: Hardware and Platforms
- IV: Installation Schedules and Resources
- Conclusion

1: NPS Configurations


- NPS angles on the SHMS right side will range from $\Theta \gamma = 6^{\circ}$ to 23°.
- E12-13-010 and E12-13-007 will be ran with NPS on the SHMS right side only.

SHMS Angle relative to NPS Angle is 16.43°




• E12-14-003 will have the NPS on both sides of the SHMS.






SHMS Angle relative to NPS is 17.5°


Minimum NPS Angle 6° Detector@4m Sweeper@ 2°




8.5° Detector@3m, Sweeper@3°



NPS SHMS Right Side




NPS SHMS Left Side




Corrector coils removed Field clamps removed


SHMS upper deck not shown for clarity – no fouling issues




II: SHMS Structure Re-Enforcements & Additions



- 1. Wedge Section to be replaced with heavier duty section
- 2. C Channels replaced with box beams.
- 3. Support pad beefed up




Pivot Area Re-Enforcement




III: Platforms and Hardware

- Magnet Hardware
- Detector Platform
- Detector Rail System
- Detector Cable Support, patch panel #1
- Detector Lifting Fixture
- Down Stream Beam Pipe


NPS Right Side Setup




Magnet Components




Detector Components



Detector Platform Hardware




PLATFORM SUPPORTS
Bolted 7 PLACES



MOUNTING BRACKETS WELDED TO SHMS 12 PLACES

Detector Platform FEA





Downstream Beam Line

Large un-supported span from target to first beam support (2.5m).

Allows for HMS min angle of 11.5°.


Green sections are existing beam line.






Detector Lifting Fixture

IV: NPS Initial Installation Schedule and Resources



HB Removal from SHMS



Manpower Resources

		0	Resource Name ▼	Type ▼	Material	▼ Initials	w	Group	¥	Max.	¥	Base	*	Code	-
	1		Mike F	Work		M		Design		10	0%	Standard			
	2		Paulo M	Work		P		Design		10	0%	Standard			
	3		Bert M	Work		В		Design		10	0%	Standard			
	4		Steven L	Work		S		Engineering		10	0%	Standard			
	5		Eric S	Work		E		Engineering		10	0%	Standard			
	6		Larry	Work		L		Tech		10	0%	Standard			
	7		Jerry	Work		J		Tech		10	0%	Standard			
	8		Stan	Work		S		Tech		10	0%	Standard			
	9		Rob	Work		R		Tech		10	0%	Standard			
	10		Walter	Work		W		Coordinator		10	0%	Standard			
	11		Survey	Work		S		Survey Alignment		10	0%	Standard			
	12		Cryo	Work		С		Cryo		10	0%	Standard			
	13		Over Head Crane	Work		О		Equipment		10	0%	Standard			
	14		Jack S	Work		J		Spect Support Group)	10	0%	Standard			
	15		Joe B	Work		J		Spect Support Group)	10	0%	Standard			
	16		Ethan B	Work		E		Spect Support Group)	10	0%	Standard			
Ц	17		Andrew K	Work		Α		Spect Support Group)	10	0%	Standard			
SHEET	18		Chuck L	Work		С		Spect Support Group)	10	0%	Standard			

Conclusion

- NPS Systems have been identified and design work is under way.
- Engineering FEA shows the need for reenforcement of the SHMS around the pivot area.
- Schedules and resources for initial installation of NPS are being developed and tuned.

Backup slides

NPS Sweeper Magnet



Kinematics of SI pion (E12-13-10)

(1ST RUN-A)

#	NPS ANGLE Θ _Υ	HMS ANGLE Θ _e	D_{mag}	D_{calo}	Magnet Angle from CALO	Field Clamps	Corrector Coils
3 (=B)	16.2	11.7	1.60	3.00	5.5	REMOVED	
5 (~C)	12.4	15.3	1.60	3.00	5.5	REMOVED	
7	21.7	11.7	1.60	3.00	5.5		
8	16.6	15.6	1.60	3.00	5.5	REMOVED	
13	6.3	27.9	1.60	6.00	4.0		
16	6.3	17.3	1.60	6.00	4.0	REMOVED	

Field Clamps removed for Spectrometer's separation angle less than 32.5°

Kinematics of SI pion (E12-13-007)

(1ST RUN-B)

#	NPS ANGLE O _Y	HMS ANGLE $\Theta_{\rm e}$	D_{mag}	D_{calo}	Magnet Angle from CALO	Field Clamp	Corrector Coils
A	10.57	10.27	1.60	3.00	5.5	REMOVED	
В	16.20	11.70	1.60	3.00	5.5	REMOVED	
С	12.44	15.38	1.60	3.00	5.5	REMOVED	
D	7.93	24.15	1.60	3.00	5.5	REMOVED	
Е	16.57	15.65	1.60	6.00	4.0	REMOVED	
F	17.23	17.84	1.60	6.00	4.0		


Kinematics of WACS (E12-14-003)/Pion

2ND RUN


#	NPS ANGLE Θ _Υ	HMS ANGLE Θ _e	D_{mag}	D _{calo}	Magnet Angle from CALO	Field Clamp	Corrector Coils
4A	14.2	40.1	1.85	9.00	5.5		
4B	17.9	33.7	1.85	7.00	5.5		
4C	22.5	27.8	1.85	5.00	5.5		
4D	26.9	23.7	1.40	3.50	5.5	REMOVED	REMOVED
4E	34.0	18.9	1.40	3.00	5.5	REMOVED	REMOVED
5A	11.0	41.7	1.85	11.00	5.5		
5B	13.8	35.3	1.85	9.00	5.5		
5C	16.9	30.0	1.85	7.50	5.5		
5D	19.7	26.3	1.85	6.00	5.5		
5E	29.9	17.8	1.40	3.25	5.5	REMOVED	REMOVED

NPS placed on SHMS Left side Field Clamps not needed


- WACS/PION #4E
- Θγ34.0 Θe18.9 Dmag 1.4m Dcalo 3m





- WACS/PION #5A
- Θγ11.0 Θe41.7 Dmag1.85m Dcalo 11m




- WACS/PION #5B
- Θγ13.8 Θe35.3 Dmag1.85m Dcalo 9m
- WACS/PION #5D
- Θγ19.7 Θe26.3 Dmag1.85m Dcalo 6m









WACS/PION #5E



8.5° @ 3m, Sweeper 4.5° and Not Rotated




Target Platform Re-Enforcement Procurement



Target Platform Wedge Section Procurement

	Та	sk ode 🕶	Task Name	→ Duration	▼ Start	→ Finish	▼ Prede •	% Comp + Add	6	9 12	15	18 2	1 24	27	May 20	19	9	12	15	18 2	1 2	4 27	June 20
	- 4		▲ Target Platform Wedge Section	42 days	Mon 4/8/19	Tue 6/4/19		6%		-			-										
ш	- 4		Engineering	5 days	Mon 4/8/19	Fri 4/12/19		50%		_	_												
	9		Design	5 days		Fri 4/19/19	2	0%			+												
	-		Drawing details	5 days	Mon 4/22/19	Fri 4/26/19	3	0%				1	_	_									
	-9		Engineering sign off	1 day	Mon 4/29/19	Mon 4/29/19	4	0%							h								
	-9		Requisition/Procurement / Award	5 days	Tue 4/30/19	Mon 5/6/19	5	0%							<u> </u>								
	4		Fabrication	20 days	Tue 5/7/19	Mon 6/3/19	6	0%								1							
	9	,	Delivery to JLAB	1 day	Tue 6/4/19	Tue 6/4/19	7	0%															1


Detector Platform Procurement




Sweeper Magnet Slide Plate Procurement

											2, 2019													
(Ð	Task Mode →	Task Name	→ Duration →	Start ■ Start	▼ Finish	→ Pred	Reso	(% (▼ Co ▼	- Add I	iI 2019 N∈ 3	6 9		15 18			May 30	2019		18 2			June 2	
Г		-5	Sweeper Magnet Slide Plate	47 days	Mon 4/8/19	Tue 6/11/19			99												_	_	_	
I		-3	Design	10 days	Mon 4/8/19	Fri 4/19/19			409	6			_											
3		5	Drawing details	5 days	Mon 4/22/19	Fri 4/26/19	2		09	6					+									
1		-5 ₂	Engineering sign off	1 day	Mon 4/29/19	Mon 4/29/19	3		09	6						1								
5		5	Procurement	5 days	Tue 4/30/19	Mon 5/6/19	4		09	6							+	- h						
5		4	Fabrication	25 days	Tue 5/7/19	Mon 6/10/19	5		09	6								*						
7		5	Delivery to JLAB	1 day	Tue 6/11/19	Tue 6/11/19	6		09	6														
H																								
H																								
											_													
											_													
											_													
											_													


Sweeper Magnet Support & Positioning Procurement



Detector Rail Procurement



Down Stream Beam Line #1 Procurement



HB Re-install on SHMS

