
Engineering Status




Topics

- KPT
 - Design Status
 - Cooling and Contamination
 - Civil Construction Requirements
 - Cost and Schedule
 - Decommissioning Plan
- **CPS**
 - Design Status
 - Cooling and Contamination
 - ► Civil Construction Requirements
 - Cost and Schedule
 - Decommissioning Plan
- Flux Monitor
 - Design Status

Hall D K-Long Facility ERR August 2023 - Presented by Tim Whitlatch




Hall D Collimator Cave Layou






Beryllium Target Assy



Hall D K-Long Facility ERR August 2023 - Presented by Tim Whitlatch

Jefferson Lab

Beryllium Target Section



Hall D K-Long Facility ERR August 2023 - Presented by Tim Whitlatch




Design Requirements/Specs

- Berylium Target
 - > 6cm diameter
 - > 40 cm length
 - > 300W power absorption
 - Max Temperature 66C
 - Water cooled
- Tungsten absorber
 - > 15.24 cm square
 - > 10cm length
 - > 5.2KW power absorption
 - Max Temperature inside 1000C (factor of 3 to melting)
 - Water cooled separate Chiller system required


Tungsten Absorber Thermal Analysi

- Power absorption data provided by Vitaly Baturin
- Modelled in ANSYS Static Thermal
- Shows maximum delta T of 117C
- Outer Surface cooled with water under 100C
- Maximum Tungsten Temp 216C

3D Rendering - cooling plates on 4 sides - Max water temp less than 50C - 4 circuits




Cooling Water removing 6KW from Tun




Hall D K-Long Facility ERR August 2023 - Presented by Tim Whitlatch



Tungsten Absorber 5.2 KW total input - 2 W/m^2 convection US face - 80C air temp



Berylium Target Water Cooled





KPT Status


- Cooling System
 - Separate Local 6 Kw chiller to be purchased
 - Manifold with 5 circuits (4x tungsten absorber, 1x beryllium target)
- ▶ 95% Complete Final Design Drawings




CPS in Tagger Hall


Hall D Tagger Hall HOUS RADIATOD (0) electronics FELECTRON BEAM/PHG -9842. wall hodoscope A L REAMPINE TOBE MAIL B racks STRON FEAM envelope, WALL & plane GIRDER ADOOB ceiling/ floor 160.000 [9 m 15.459 cm] downstream OLE (C)-9274.441 CENTER OF D wall Hall D K-Long Facility ERR August 2023 - Presented by Tim Whitlatch 13 Jefferson Lab

Pavel 64 Keyhole Model 52Kw










CPS Cooling Spreadsheet





Thermal Stress - copper absorber C101 Full Hard

- Strain = Alpha * delta T
- Stress = Youngs Modulus * Strain
- Strain = 1.674ee-5/C * 175C = .0029
- Stress = 1.26 ee11 Pa * .0029 = 365 MPa
- Allowable yield stress = 283 Mpa
- Model Shows a little lower



CPS Cost Estimates

Klong Compact Photon Source - Pavel						
Component	atv	Lbs	Kg	cost ea \$	Fab cost \$	Total cost \$
Copper absorber	qty	1 3194		33000		
WCu absorbers	20.4					28,560
	3421.7			<i>'</i>		
Lead Bricks						,
borated poly sheets	71.587					· · · · · ·
Iron core		1 3436				,
Iron shield		1 38678	17560	193390	0	193,390
Barite concrete (CPS and beamline)	2045.7	1 126167	57280	10	10,000	30,457
Adjustment components		3		2800		8,400
Support Structure		1		30000		30,000
Rail System		1		4000		4,000
Water Cooling System		1		5000		5,000
Beamline Plus girder		1		10000		10,000
Radiator (3 position remotely)		1		15000		15,000
Magnet		1 2202.7	1000	110000		110,000
Power Supply		1		100000		100,000
Machining of shielding components	•	1		15000		15,000
Concrete pier		1		20000		20,000
Temperature sensors and wires	20	0		200		4,000
Vacuum Pump and controllers		1		20000		20,000
PLC modules and shielding	!	5		1500		7,500
Total Materials		274607	124671			917,322
						678,422



CPS Required Design Manpower

KLONG CPS Design						
	Days	#	#	FTE	FTE	FTE
	Duratio					
Task	n	Eng	Des	Eng	Des	Facilities
Design new beamline						
Beamline layout	10	0.1	1	C	0.04	
Perm Magnet setup	2	0.1	1	0	0.01	
Vacuum pump setup	2	0.1	1	C	0.01	
Final Beamline drawings	25	0.2	. 1	0.02	0.1	
Component procurement	200	0.05	0.05	0.04	0.04	
Design CPS						
Design Concrete Base	30					
Design rails	15	0.3	1	0.02	0.06	
Design support structure/strongback	25					
Design adjustment system	25					
Design magnets	65	0.4	1	0.1	0.26	
	0.50				0.4	
Procure Magnets and Power Supplies	250					
Design radiator	25					
Design shielding	120					
Test Magnets	5					
Design alignment system	45					
Design cooling system	30	0.4	1	0.05	0.12	
Procure all shileding components	200	0.1	0.05	0.08	0.04	
Decrees with allowable decreed and the	200	0.4	0.05	0.00	0.04	
Procure rails, strongback and cooling	200					
Procure radiator components	80					
Installation Drawings	40	0.1	1	0.02	0.16	
Tatala	42.4			0.76	2 44	0.42
Totals	424			0.76	2.11	0.12
Duration in months	21.2					
Des required for duration (ave)	1.20					
Eng required for duration (ave)	0.43					



CPS Installation

KLONG CPS Installation	Days		#		#	FTE		FTE	FTE	FTE
	Days		7		π	116				' ''
Task	Duration		Eng		Tech	Eng		Tech	Facilities	S&A
Remove old equipment										
Crates		5	0).1	3	3	0.002	0.06		
microscope		3	0).1	3	3	0.0012	0.04		
Hodoscope		3	0).1	2	2	0.0012	0.02		
Beamline		5	0).2	3	3	0.004	0.06		
Install CPS										
Install Concrete Base		10	0).1	1	I	0.004	0.04	0.12	2
Install rails		4	0).3	3	3	0.0048	0.05	i	0.0
Install support structure		10	0).3	3	3	0.012	0.12		0.0
Install magnets		10	0).2	3	3	0.008	0.12		
Install Power Supplies		5	0).1	3	3	0.002	0.06		
Survey and alignment		2	0).2	1	l	0.0016	0.01		0.0
Install radiator		2	0).3	2	2	0.0024	0.02		0.0
Install partial shielding		20	0).2	2	1	0.016	0.32		
Test Magnets		5	0).2	2	2	0.004	0.04		
Survey and Alignment		2	0).2	1	1	0.0016	0.01		0.0
Install remaining shielding		20	0).2	2	1	0.016	0.32		
Install cooling system		10	0).4	3	3	0.016	0.12		
Install Perm Magnet		4	0).2	3	3	0.0032	0.05		0.0
Install beamline & windows		5	0).2	3	3	0.004	0.06		
Install New Girder		3	0).1	3	3	0.0012	0.04		0.0
Setup and test controls		20	0).1	1	1	0.008	0.08		
Final Survey		2	0).1	1	1	0.0008	0.01		0.0
Totals		150					0.114	1.63	0.12	0.0
Duration in months		7.5								
Techs required for duration (ave)		2.61								
Eng required for duration (ave)		0.18								
Techs with overhead for safety and training		3.13								




21

Civil requirements

- Collimator Floor Capable of supporting additional 100+ Tons
- Tagger Hall Floor Capable of supporting additional 120+ Tons
 - Facilities will re-evaluate when final weight is determined
 - Facilities to install concrete pier

Conceptual Flux Monitor Setup in Hall D



Status

- Collimator Cave Final Drawings 95% Complete
- Preliminary Thermal Analysis Complete for CPS
- Integrated Installation Plan Needed
- Beamline Requirements set
- Flux Monitor in Conceptual Phase Proposed MRI will fit
- CPS Design Work to start Following ERR Approval

Backup



Cave Layout Elevation

