


Status of the Low Energy Recirculation Facility (LERF) for LCLS-II CM Test Facility

K. Jordan, C. Hovater, J. Gubeli, W. Moore, J. Henry + team

20-OCT-2017



Outline

- FEL/LERF History
- Scope of effort
- Cryomodule connections
- Gallery / SSA Connections
- Computer & network infrastructure
- Summary

FEL/LERF History

Realization: the CEBAF CW SRF linac was a game-changer, not only for particle physics but for all high power applications (e.g., FELs, neutron sources)

1990: “Applied Research and Technology “ grant from VA’s CIT

1991: First Design for standalone kilowatt class IR-UV FEL

1994: Reference Design completed for expanded collaboration:
“The Laser Processing Consortium”

1994: Submitted to DOE/DOC for \$25m with \$10m of partner \$
(didn’t make the cut ~ 0.1% of proposals funded)

1995: Project reviewed by NASA for DOE

Sec. O’Leary: “*great project, a model for the nation*”

“*...good luck in finding the money*”...

1995: With help from NPS and VA Congressional delegation,
\$10M in FY 96 appropriation to Navy Research


IR FEL Demo Project Launched (1996)

- 1 kW IR FEL using spare cryomodule parts donated by DOE-NP
- Multipurpose FEL Facility and User Labs built with VA funds
- Cliffhanger: delayed federal funds due to FY96 shut-down; federal funds arrived shortly before VA funds disappeared
- Construction project compressed to 18 months (including 14 reviews)

**FEL Team
celebrating the
“kilowatt prize”**



FEL FACILITY USER LAB




6600 ft² User Labs
40'x240' FEL Vault

On to the IR Upgrade

2001 - 2006

- Navy provides significant funding for upgrade of FEL to 10kW
- VA and collaborators continue to support FEL user operations
- ARO provides support for THz
- AFOSR provides support for UV Demo

**The Power Record
(still holds)**




Jlab IR/UV ERL FEL

$E = 120 \text{ MeV}$

135 pC pulses up to 75 MHz

20/120/1 microJ/pulse in UV/IR/THz


250 nm – 14 microns, 0.1 – 5 THz



Scope

- **Removal:**
 - Remove existing waveguide tophats and circulators from gallery
 - Remove 4 quad girders from FEL back leg for access to center of ring
 - Remove 2 existing CMs & store in back of LERF vault
 - Remove and store Darklight solenoid & baseplate in LERF vault
- **Install:**
 - 16 SSAs & LLRF in LERF Gallery
 - Connect to SSAs to existing waveguide that routes to tunnel
 - Install new cables in existing penetrations
 - Duplicate and install (2) AC distribution/PSS/VVU from Test Lab facility
 - Design & build new supply/return 'U-Tubes' for both 2K & shield
 - Develop EPICS based CM testing & commissioning tools
 - Install & commission 16 sets of LCLS LLRF hardware & software
 - Install & commission LCLS based cryo, vacuum & interlock systems
- **Test**
 - Remove shield blocks, roll in 2 modules, reinstall shield blocks
 - Connect 2 CMs together, tie into cryo, hookup tunnel waveguide
 - Cooldown & test
 - Repeat...
- **Restore LERF once CM commissioning is complete**

LCLS-II CM Layout in LERF – Testing 2 CMs per Cycle



- Current machine contains slots for 3 full CMs and 1 Injector CM
- Shielded vault
- Existing PSS including radiation and ODH monitoring
- Utilities include cryogenics, LCW water, N₂ gas, Instrument air, AC power
- Test 2 cryomodules installed in middle of FEL machine

Existing Cryomodule Vacuum being secured

- Clean hoods in place for securing existing beam line vacuum
- First two cryomodule will be removed and third will be relocated to the first position & reconnected as buffer tank for LHe




CEBAF Style Cryomodule as a Test Bed for Q_0 Studies

- “Opportunistic” testing of the first CM will be done
 - Baseline Q_0 , Degaussed Q_0 , Magnetized Q_0 , ...








End Can & U-tubes – Evolving Design





Instrumentation in Cryogenic Control Racks

- Temperature, pressure, heater control, liquid level, & valve control...
- End can controls are being addressed
 - 2 x JT controllers, 6 (X2) diodes in supply cap, 2 (X2) diodes in return cap and mass flow for Q_0 measurements



Location for Cryogenic Control Racks

- There are 2 double racks per cryomodule each 48" wide
 - The space in the gallery is "tight"
 - These racks will be located in the vault (next slide)
 - Reduces cable length and installation expense



Location for Cryogenic Control Racks

- ‘Nice’ location for cryogenic control racks
 - Wiggler is on wheels; easily moved, need to move addition girder
- Access for 48” x 36” x 8’ racks is no problem



REV -, 20-OCT-2017




Location for Cryogenic Control Racks

- 5' clearance in back, 7' clearance in front
- Portable lead 'shadow shields' for radiation protection




High Power RF – SSA & Waveguide

- Waveguide design complete
 - Design review held 11-Oct-2017, <https://wiki.jlab.org/lerf/index.php/Reviews>
 - Purchase requisition submitted & signed 16-Oct-2017
 - Will work with vendor to prioritize module # 2 first (up & down)



Item	Length
CM1-1	81'-8.5"
CM1-2	82'-3"
CM1-3	81'-7.5"
CM1-4	87'-4"
CM1-5	89'-9.5"
CM1-6	90'-2"
CM1-7	89'-10.5"
CM1-8	95'-10"
CM2-1	61'-1"
CM2-2	65'-8.5"
CM2-3	73'-10.5"
CM2-4	85'-5.5"
CM2-5	93'-6"
CM2-6	98'-2.5"
CM2-7	106'-6"
CM2-8	118'-1.5"
RF Cable CM1	120'-3"
RF Cable CM2	117'-4"


SSA Layout in Gallery



Two sets of SSAs with LLRF & Vacuum racks

SSA Layout in Gallery


Two sets of SSAs with LLRF & Network & Vacuum racks



REV -, 20-OCT-2017

LLRF Rack layout

- We will receive complete LLRF Racks from SLAC
- LLRF CAPTAR (cable plant will guide what cables to purchase and install)
- One IOC controls eight cavities
- UDP is used to communicate from the IOC to multiple chassis (FPGAs)



RF Controls Notes from Sonya

RF Controls Meeting Notes – 18 October 2017[[edit](#)]

Architecture[[edit](#)]

Each cryomodule requires 2 racks of RF equipment. Each cryomodule rack pair interfaces to EPICS via a single CPU. Each rack pair utilizes a local private network for internal communication between the RF CPU, the RF electronics chassis, and the Cryo system PLC network. A single terminal server will be used for console access to the 2 RF CPUs.

Each rack contains 4 electronics chassis, each of which requires a network connection to the new LERF VLAN for purposes of firmware management.

Each CPU requires a single connection. Each SSA (one per cavity) requires a single connection.

CPU connections: 1 per CPU 1 x 2 2

Electronics connections: 4 per rack 4 x 4 16 SSA connections: 1 per cavity 1 x 16 16

Total: 34 Ethernet connections

Figure 1: RF connections to LERF VLAN

To be determined:

- Locations of RF CPUs
- Routing of Cryo PLC connections to CPUs
- Location of terminal server

Software[[edit](#)]

The RF CPUs run the LinuxRT operating system and host many EPICS IOCs. These IOCs interface to the RF rack electronics via the local private network. Most of the RF software functionality resides in these IOCs. The SSAs are controlled by IOCs running on the LERF application server.

To be determined: ==

- List of applications and functionality still to be ported from external scripts, etc. to EPICS
- Software development scheme between LERF and CEBAF
- IOC-to-SSA ratio

Responsibilities[[edit](#)]


SLAC Provides[[edit](#)]

- 2 network switches for the RF local private networks
- Fully configured LinuxRT CPUs

JLab Provides[[edit](#)]

- Terminal server for console access to the two RF CPUs


Network & Computer Architecture (Draft from W. Moore)



REV -, 20-OCT-2017 VDI VMs* (RHEL6, 2-Factor)

Vacuum Controls

- Vacuum rack will be in the gallery



Plan of Attack!

- First get the network & software infrastructure operational
 - My hope is to have two-factor access to a machine on the new network BEFORE Thanksgiving – “Hello World”
 - From there able to get remote PLC programming operational both for vacuum & cryo controls
 - Before Christmas!
- Focus on getting the connections from SSAs to CM in the position #2 (next to cyro-can)
 - Waveguide procurement, LLRF, Cryo Control
 - Plan “B” is that first test is a single cryomodule
 - In case of delays in *anything* waveguide, SSA, Isolators...

Documentation & Status Updates

- WIKI has been created as a repository for status & documentation
 - <https://wiki.jlab.org/lerf/index.php>
 - Notes from SLAC visit Oct. 18-19:
 - https://wiki.jlab.org/lerf/index.php/Oct_19_2017

P6 Schedule (1/2)

LERF			LERF				19-Jul-17 10:23											
WBS Path	Activity ID	Activity Name	Start	Finish	Total Float	Original Duration	FY2017			FY2018						FY2019		
LERF			01-Aug-17	22-Nov-19	88.00	578.00												
Phase 1			01-Aug-17	27-Jul-18	419.00	247.00												
1	Phase 1-010	Define Stands, etc to be removed	01-Aug-17	26-Sep-17	147.00	40.00												
1	Phase 1-012	Evaluate Test Configuration in LERF	01-Aug-17	26-Sep-17	147.00	40.00												
1	Phase 1-015	Design/Engineering of End Cans	01-Aug-17	28-Aug-17	167.00	20.00												
1	Phase 1-020	Remove 20' of back leg of existing machine to install/position CMs	27-Sep-17	03-Oct-17	229.00	5.00												
1	Phase 1-030	Remove shielding blocks	04-Oct-17	10-Oct-17	229.00	5.00												
1	Phase 1-040	Remove U-Tubes from two existing CMs in FEL Vault	11-Oct-17	17-Oct-17	229.00	5.00												
1	Phase 1-050	Procure Two sets of CM Testing End Caps (Same Design as CMTF)	27-Sep-17	29-Jan-18	147.00	80.00												
1	Phase 1-060	Procure two new sets of stands (Same Design as CMTF)	27-Sep-17	17-Nov-17	161.00	38.00												
1	Phase 1-070	Locate and Install Stands	20-Nov-17	30-Nov-17	161.00	7.00												
1	Phase 1-080	Align Stands	01-Dec-17	05-Dec-17	161.00	3.00												
1	Phase 1-090	Oversight of SLAC Loaner Interconnect Hardware	01-Aug-17	28-Aug-17	229.00	20.00												
1	Phase 1-100	Design of New U-Tubes	29-Aug-17	26-Sep-17	229.00	20.00												
1	Phase 1-110	Procure material and Fabricate 6 New U-Tubes to connect CMs to Existing Cryogenic tr	27-Sep-17	17-Oct-17	229.00	15.00												
1	Phase 1-120	Cryogenics Controls	27-Sep-17	24-Oct-17	199.00	20.00												
1	Phase 1-125	Procure new stepper turner prototype	27-Sep-17	10-Oct-17	199.00	10.00												
1	Phase 1-127	Cryogenic control rack and temperature readback	27-Sep-17	10-Oct-17	199.00	10.00												
1	Phase 1-130	Install and Checkout Cabling for Microphonics Testing	27-Sep-17	10-Oct-17	199.00	10.00												
1	Phase 1-140	Cryomodule Installation	03-Jan-18	21-Feb-18	147.00	35.00												
1	Phase 1-150	Install End Caps	30-Jan-18	21-Feb-18	147.00	17.00												
1	Phase 1-180	Set up of cryogenic controls	22-Feb-18	07-Mar-18	520.00	10.00												
1	Phase 1-190	Project Oversight	01-Aug-17	27-Jul-18	420.00	247.00												
Phase 2			01-Aug-17	13-Jun-18	450.00	216.00												
2	Phase 2-010	Installation and Removal of 16 Provided SSAs 16 Channels of SLAC LLRF and 16 sets	01-Aug-17	12-Feb-18	204.00	130.00												
2	Phase 2-020	16 sets of WG connections from CM couplers to existing WG runs	01-Aug-17	21-Dec-17	254.00	100.00												
2	Phase 2-025	Decarad and Faraday cups for radiation monitoring	01-Aug-17	10-Oct-17	617.00	50.00												
2	Phase 2-030	Perform AC Power Upgrade	01-Aug-17	10-Oct-17	204.00	50.00												
2	Phase 2-040	Safety system Tie-In to PPS	11-Oct-17	14-Nov-17	204.00	25.00												
2	Phase 2-050	Reinstall Shielding	15-Nov-17	21-Nov-17	204.00	5.00												
2	Phase 2-055	Install RF Wave Guides and Cabling in the LERF Vault	27-Sep-17	10-Oct-17	199.00	10.00												
2	Phase 2-060	Two Cryomodule Testing	02-Apr-18	22-May-18	120.00	37.00												
2	Phase 2-065	EES Testing Support	02-Apr-18	22-May-18	120.00	37.00												
2	Phase 2-070	De Installation	23-May-18	13-Jun-18	120.00	15.00												
2	Phase 2-075	LERF Testing support and training	02-Apr-18	22-May-18	135.00	37.00												
2	Phase 2-080	LERF Operating Costs	02-Apr-18	22-May-18	160.00	37.00												
Phase 3			27-Sep-17	22-Nov-19	88.00	538.00												
Phase 3 Non Recurring			27-Sep-17	22-Nov-19	88.00	538.00												
3.1	Phase 3-015	Misc Tooling to support repeated tests	22-Feb-18	02-May-18	480.00	50.00												
3.1	Phase 3-020	Train second testing crew	02-Apr-18	27-Apr-18	483.00	20.00												

CEBAF Operations – Constraints on LERF Ops

- CEBAF Operation Plan – working on nailing this down better!
 - FY18 Q1 – 10 wks (Oct/Nov/Dec) – Highly Likely
 - FY18 Q2 – 6 wks (Feb/Mar) – Highly Likely
 - FY18Q3 – 8 wks at 6 GeV - TBC
- CHL Configurations
 - FY18 Q1/Q2 – 2 x (CHL + Cold Boxes)
 - Transition by May 6th to 1 CHL
 - FY18 Q3/Q4 – 1 x (CHL + Cold Box) – Two week transition at 4K (cold down opportunity)
 - Transition by Nov 10th to 2 CHLs
- Cryogenics
 - U-tube ops required at 4K – hope to have design that eliminates this constraint!
 - Integrate with maintenance plans on SC1 (Ops on SC2 – FY18Q3)

Schedule Integrated with CEBAF Operations

- Testing cycles could occur three times per FY at the conclusion of planned CEBAF runs
- First testing cycle most likely in Jul-2018 contingent upon actual FY2018 run schedule and staffing availability

LERF Operations				21-Jul-17 10:35																							
Activity ID	Activity Name	Start	Finish	FY2018												FY2019											
				F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F				
OP 1-160	FY18 10 Week Run	02-Oct-17*	22-Dec-17	FY18: 10 Week Run																							
OP 1-170	Down	02-Jan-18	01-Feb-18	Down																							
OP 1-180	FY18 6 Week Run	02-Feb-18	30-Mar-18	FY18 6 Week Run																							
OP 1-190	Down	02-Apr-18	08-May-18	Down																							
OP 1-195	Low Energy Summer Run	09-May-18	05-Jul-18	Low Energy Summer Run																							
OP 1-198	Down	06-Jul-18	28-Sep-18	Down																							
OP 1-200	FY19 10 Week Run	01-Oct-18*	21-Dec-18													FY19: 10 Week Run											
OP 1-210	Down	02-Jan-19	01-Feb-19													Down											
OP 1-220	FY19 6 Week Run	04-Feb-19	01-Apr-19													FY19 6 Week											
Phase 2-060	Two Cryomodule Testing	02-Apr-18	30-May-18	Two Cryomodule Testing																							
Phase 3-070	Cryomodule Testing w/ESS Supp(20-Jul-18	11-Sep-18	Cryomodule Testing w/ESS Support																							
Phase 3-110	Cryomodule Testing w/ESS Supp(02-Jan-19	22-Feb-19													Cryomodule Testin											
Phase 3-150	Cryomodule Testing w/ESS Supp(22-Apr-19	12-Jun-19													Cryom											

Impacts & Risks

- Cryogenics: present 2K issues complicate near term scheduling. Contamination is a concern that could affect availability.
 - Can't stab U-tubes during CEBAF ops (need CEBAF @ 4K for 1 week)
 - Repeated stabbing adds potential contamination problems
 - Cooldown and warm-up : overall cryo load must be handled properly with controls.
- CEBAF Operations:
 - Phase I no impact.
 - Phase II & III requires PSS Control and interface. Cannot keep two of the FEL CMs cold as CEBAF spares. Coordination is required with other cryo activities.
 - Phase II & III need coordination with CEBAF 12 GeV operations.
- LERF Operations: Phase II and Phase III would eliminate all other LERF operations.
- Staffing: Initial plan utilizes combination of in-house staff and possibly term hires. Higher priority work might limit available staff.
- Schedule: Working towards July test cycle (April if all goes very well.)

Summary

- Waveguide design complete & out for procurement
- Gallery & tunnel layout works
- Computer architecture in draft
 - Ethernet switch on order – first test of SLAC to PC in weeks
 - Remote programming of PLC before Christmas
- End can cryogenic design evolving nicely - need to get PR

Questions?

Thanks for your attention!