

Bubble Chamber

Installation and Beam Test Schedule

[https://wiki.jlab.org/ciswiki/index.php/Bubble Chamber](https://wiki.jlab.org/ciswiki/index.php/Bubble_Chamber)

- Summer 2014 SAD:
 - I. Fast Valve after $\frac{1}{4}$ Cryounit
 - II. New MBV0L02 Dipole Magnet
 - III. Install Bubble Chamber for Test Run
- Safety
- Schedule for October 2014 Beam Test

1. Fast Valve after $\frac{1}{4}$ Cryounit:

1. Heckman: ordered fast valve
2. Kortze: to order controller electronics, complete installation
3. Install Group: to move DP station after cryounit to make room for valve
4. Survey/Alignment: to check DP station
5. MPS: to integrate fast valve in FSD
6. Trigger gauge to be installed in 5D line


New Fast Valve to
protect from vacuum
failure in front of $\frac{1}{4}$
Cryo-unit



2. New MBV0L02 Dipole Magnet

1. Benesch/ME: to complete design, find vendor, get quotes, place order
2. Suleiman: to order Hall Probe system
3. Magnet mapping
4. Survey/Alignment
5. Power Supply: 10 A Trim Card

5 MeV Dipole



3. Install Bubble Chamber for Test Run

1. Suleiman/ME: to complete design modifications for 5D line and bubble footprint
2. EGG: to do vacuum work
3. Install Group: to crane bubble chamber and hardware to tunnel
4. Survey/alignment to set points for bubble chamber, support alignment
5. Facilities: to provide power to Bubble Chamber Compressor
6. EGG: to include “No Beam” signal from Bubble chamber in laser Shutter
7. Suleiman/ME: design and build Photon Collimator and Photon Dump
8. Suleiman/ME: design copper for Flange radiator/dump
9. ME: Thermal analysis of Flange radiator/dump
10. New beamline Components: (1) Corrector (2) Superharps

➤ **Need to have an installation plan, pre-review by late April**



BCM


5 MeV
Dipole

5D
Spectrometer


2D
Spectrometer

Mott
Polarimeter

Bubble
Chamber
location



5D
Spectrometer



Bubble Chamber
at HIGS
April 2013

Photon Beam
Entrance





N_2O Bubble Chamber

$T = -5^\circ\text{C}$


$P = 60 \text{ atm}$

First $\gamma + \text{O} \rightarrow \alpha + \text{C}$ bubble

April 2013




BEAMLINE



SCHEMATICS

- Use pure Copper and Aluminum
- Flange isolated and current in EPICS readback



BEAM REQUIREMENTS

I. Beam Properties at Radiator:


Beam Kinetic Energy, (MeV)	7.9–8.7
Beam Current (μA)	0.01–?
Absolute Beam Energy Uncertainty	<0.1%
Relative Beam Energy Uncertainty	<0.02%
Energy Resolution (Spread), σ_T/T	<0.06%
Beam Size, $\sigma_{x,y}$ (mm)	1–2

II. February 16, 2014: With one trip/hour (all are 0L02-8 ARC trips)
GMeas are: 0L02-7 = 10.22 MV/m and 0L02-8 = 10.40 MV/m. Beam
Kinetic Energy = 8.7 MeV

III. We may also need to helium process the $\frac{1}{4}$ -cryounit

SAFETY


- Superheated liquid: N_2O , Nitrous oxide (laughing gas)
 - At room temperature, it is colorless, non-flammable gas, with slightly sweet odor and taste





- High pressure system:
 - Design Authority: Dave Meekins
 - $T = -5^\circ\text{C}$
 - $P = 60\text{ atm}$

- Buffer liquid: Mercury

- Closed system
- Volume: 135 mL







VIEW A

