Bubble Chamber Planning Meeting

04 September 2013

Agenda

- 1. Bubble Chamber progress at Argonne
- 2. Superheated Liquids to be used in the experiment
- 3. Computer Center support: mailing list, group disk, wiki page
- 4. Beamline Layout
- 5. Bubble Chamber cost estimate: procurement and labor
- 6. Error Analysis

Superheated Liquids


I. List of superheated liquids to be used in the experiment:

| N ₂ O Target | ¹⁶ O | ¹⁷ O | ¹⁸ O |
|-------------------------|-----------------|---------------------|---------------------|
| Natural Target | 99.757% | 0.038% | 0.205% |
| ¹⁶ O Target | | Depleted > 5,000 | Depleted > 5,000 |
| ¹⁷ O Target | | Enriched > 10% | Depleted > 5,000 |
| ¹⁸ O Target | | Depleted > 5,000 | Enriched > 10% |

Beamline Layout

- I. Will not install BPM on Spectrometer line
- II. 2 Super Harps to measure beam profile and absolute beam position (no need for Quads)
- III. Fast Valve to protect from vacuum failure: on our beamline or just in front of ¼ Cryo-unit
- IV. Do we want vacuum pipe to connect vacuum window to chamber?
- V. Beam Properties at Radiator:

| Beam Kinetic Energy, (MeV) | 3.0 - 8.5 |
|--|------------|
| Beam Current (µA) | 0.01 - 100 |
| Absolute Beam Energy | 0.1% |
| Relative Beam Energy | 0.1% |
| Energy Resolution (Spread), σ_T/T | 0.06% |
| Beam Size, σ _{x,y} (mm) | 1-2 |



Cost Estimate

- I. Radiator motion and Sweep Dipole must be in FSD
- II. BCM0L02 and Electron Dump in Beam Loss Accounting (BLA)
- III. New beamline components: 2 Super Harps + Fast Valve

IV. Summary of labor cost by group:

| Group | Labor | |
|--------------------|-----------|--|
| Survey & Alignment | 3 wks x 2 | |
| Magnet Test | 1 wk x 2 | |
| Engineering Design | 12 wks | |
| Software | 3 wks x 2 | |
| EES | 6 wk x 2 | |
| EH&Q | 4 wks | |

| Item | Material Procurement | Shop | Labor |
|----------------------------------|---|------------------------------|---|
| New Dipole Magnet | Dipole Magnet (\$8,000) Hall Probe (\$2,000) | | Mapping (1 week) EESDC (1 week) Alignment (2 days) |
| New Power Supply | Power Supply (\$5,000) | | Software (2 weeks) |
| New Beamline | 2 Super Harps and Fast Valve (\$30,000) | Pipes + Pedestals (\$20,000) | Design (6 weeks) Alignment (1 week) Software (4 weeks) EES (5 weeks) |
| Radiator (cooled ladder, FSD) | 0.02 and 0.10 mm Cu foils (\$2,000) | \$4,000 | Design (2 week) Alignment (2 days) |
| Sweep Dipole | | | |
| Electron Dump | Pure Cu (\$5,000) | Dump + Pipes (\$15,000) | Design (2 week) Alignment (1 day) |
| Cu Collimator | Pure Cu (\$5,000) | Collimator + Stand (\$5,000) | Design (1 week) Alignment (1 day) |
| Photon Dump & Stand | Pure Al (\$3,000) | \$4,000 | Design (1 week) Alignment (1 day) |
| Safety Review | | | 4 weeks |
| Install | | | 6 weeks |
| Bubble Chamber | | | Alignment (1 week) |
| Total | \$60,000 | \$48,000 | \$60,000 |
| Total (with overhead) | \$75,000 | \$60,000 | \$90,000 |