

Added NEX Torr Z 200 in place of bellows IP to speed up time to reach sufficient base pressure




Previously/**Upgraded:**

- 1 Bake bellows (24 hr)(**24 hr**)
- 2 Cool (12 hr)(**1 hr**)
- 3 Heat cathode 450 C (2 hr)(**2 hr**)
- 4 Cool (12 hr)(**1 hr**)
- 5 Heat cathode 550 C and activate

Hopefully cut ~24 hours from swap time to speed up testing. First try will be Marcy's sample on Tuesday.

Many jobs in progress to get ODU samples in UITF

- Pucks ~~degassed~~
- Pucks UHV cleaned
- Suitcase built (70 %)
  - NEX Torr Z 300 should arrive in  $\sim 1$  week
  - Manipulator needs adjustment to prevent puck rotation
- Laser is moving into the cave (this week?)
- ODU sample 22R177-1-3 is getting cleaned for the maiden voyage (thanks Adam!)
- Super K table prep is in progress



# COMSOL Modelling

Finally have some control over QE model in COMSOL

- Band-bending/absorption curves can now be moved to desired configuration
- QE can be scaled by WKB transmission to yield correct OOM

